

**HCMUD 345 Water Well No. 2**  
**Tentative Schedule**  
**5/5/2026**

<b>Task Description</b>	<b># of Days</b>	<b>Start Date</b>	<b>End Date</b>	<b>Comment</b>
Mobilization of drilling equipment	5	5/11/2026	5/16/2026	Task projected on time
Ream test hole	5	5/16/2026	5/21/2026	Task projected on time
Perform alignment survey	1	5/21/2026	5/22/2026	Task projected on time
Setting casing and cement	2	5/22/2026	5/24/2026	Task projected on time
Drill out casing plug	1	5/24/2026	5/25/2026	Task projected on time
Set liner and screen in place and gravel pack	5	5/25/2026	5/30/2026	Task projected on time
Develop well with drilling rig	7	5/30/2026	6/6/2026	Task projected on time
Demobilize drilling rig	3	6/6/2026	6/9/2026	Task projected on time
Furnish and install test pump, motor, and equipment	7	6/9/2026	6/16/2026	Task projected on time
Develop well with pump and perform test pumping	14	6/16/2026	6/30/2026	Task projected on time
Remove test pumping equipment	7	6/16/2026	6/23/2026	Task projected on time
Manufacturing and delivery of pumpig equipment	90	6/23/2026	9/21/2026	Task projected on time
Start-up, collect bac-t samples and final testing	3	9/21/2026	9/24/2026	Task projected on time
Final completion	30	9/24/2026	10/24/2026	Task projected on time

**Notes:**

1. 24 hour operation required due to the nature of the work involved.
2. Dates have been provided by the contractor and are subject to change based on weather, site condition, supply chain and other unspecified items that are out of their control.